

# **Crestmoor Neighborhood Reconstruction**

Project Closeout Report City of San Bruno City Council June 23, 2020

Harry Burrowes, Project Manager – Crestmoor Reconstruction Project

### **Agenda**

Two Items Before City Council Tonight Regarding the Closeout of the Crestmoor Reconstruction Project:

- Accept the Phase IV Street Improvement Project as Complete, Authorize the Filing of the Notice of Completion, and the Release of Project Retention
- 2) Accept the Final Report on the Closeout of the Overall Crestmoor Reconstruction Project and the Crestmoor Irrevocable Trust

### Recap of Overall Project

- September 9, 2010 PG&E gas pipeline explosion and fire
- Fall/Spring 2011 Immediate cleanup and reconstruction
- March 2011 Trust Fund (\$50 Million)
   established for City's use for immediate and longterm impacts of explosion and fire
- <u>December 2011</u> City Council confirmed extent and scope of neighborhood reconstruction
- March 2012 City and PG&E agree to \$70
   Million settlement (for establishment of San Bruno Community Foundation)

### Recap of Overall Project (cont'd)

- <u>2012 thru 2016</u> Phases I , II, III & V of reconstruction projects completed
- Jan 2019 thru October 2019 Earl Glenview Park Construction
- Fall 2016 to Spring 2020 Phase IV Street Improvements



### **Completed Projects**

	Crestmoor Canyon Retaining Wall & Slope Repairs	\$ 0.9 Mil
	Phase I Sewer Main Replacement	\$ 0.2 Mil
	Phase I Water System Improvements	\$ 0.8 Mil
V	Phase II Underground Utility Replacement	\$ 2.1 Mil
	Phase III Underground Utility Replacement	\$ 7.7 Mil
	Upper Sanitary Sewer Lateral Replacement Project	\$ 3.4 Mil
	Earl Glenview Park	\$ 1.2 Mil
	Crestmoor Canyon Replanting	\$ 0.1 Mil
	Phase IV Street Improvements	\$10.2Mil

### **Phase IV Street Improvements Project**







### Phase IV Street Improvements

Original Contract	\$	9,771,221
Authorized Construction Budget	\$	10,750,000
Final Base Contract Amount	\$	9,461,250
Change Orders	<u>\$</u>	740,327
Final Contract Amount	\$	10,201,577

All construction has been completed and the project is ready for final acceptance.

## PG&E Trust Fund (\$50 Mil) Expenditures

	Percent of Total
<u>Item</u>	<u>Cost</u>
Reconstruction & Maintenance Costs	68.4 %
Regular and Contract Staff Time	<b>15.3</b> %
Professional Services – Federal & State	12.8 %
Proceedings	
Administrative and Other Costs	3.5 %
TOTAL	100 %

OVERALL CRESTMOOR RECONSTRUCTION COST									
<u>Item</u>	<del></del>		Estimated Costs to Complete		<u>Total Cost</u>				
Regular and Contract Staff Time	\$	7,720,551	\$	0	\$	7,720,551			
Community Support & Outreach	\$	216,942	\$	0	\$	216,835			
Professional Services – Federal & State Proceedings	\$	6,451,040	\$	0	\$	6,451,040			
Reconstruction & Maintenance Costs	\$ :	33,988,356	\$	615,448	\$	34,603,601			
Waived Fees	\$	816,231	\$	0	\$	816,231			
PG&E Trust & Trustee Costs	\$	395,681	\$	2,500	\$	398,191			
San Bruno Community Foundation	\$	55,253	\$	0	\$	55,253			
Asset Transfer Loss	\$	299,864	\$	0	\$	299,864			
TOTALS	\$ 4	49,943,919	\$	617,988	\$	50,546,837			

Total Projected Budget Shortfall \$547,000

### **OVERALL Budget Summary**

Total Budget \$50,000,000

Total Projected Costs 50,546,867 est.

Projected Budget Shortfall (\$ 546,867)

### **Budget Balancing Solutions**

Fund 004 (Fire Station 52) 100,726

Fund 190 (Staff Costs on Reserve) 446,141

Projected Budget Shortfall \$0

#### **Crestmoor Irrevocable Trust**

- Trust Fully Depleted
  - Requests for reimbursement of expenditures submitted annually or semi-annually since inception
  - Expenditures audited throughout the life of the Trust
  - Records are permanent per City's retention policy
- > Trustee Conducted Final Audit
  - Formally closed account with \$0 balance
- Final Financial Closeout Report
  - Report provided to City of San Bruno and PG&E in compliance with March 2011 Trust Agreement

#### Request to City Council

#### **Adopt Resolutions:**

- Accepting the Phase IV Street Improvement
   Project as Complete, Authorizing the Filing of
   Notice of Completion with the San Mateo County
   Recorder's Office, and Authorizing the Release of
   Withheld Retention in the amount of \$168,977;
   and,
- Accepting the Final Report on the Closeout of the Overall Crestmoor Reconstruction Project and the Crestmoor Irrevocable Trust.

### **Questions & Feedback**