

CRESTMOOR CANYON SLOPE STABILITY PROJECT

LOCAL EMERGENCY AND REPAIR

CITY COUNCIL MEETING

Objective



To Provide Project Progress Update on the Crestmoor Canyon Slope Stability Project

Agenda



- Background
- II. Project Progress
- III. Slope Stabilization Plan
- IV. Cost Estimate
- V. Project Timeline
- VI. Questions

Background



- Received call on December 2, 2019 regarding storm drain near the vacant lot at San Bruno Avenue and Glenview Avenue
- Declared local emergency due to soil erosion in Crestmoor Canyon on December 3, 2019
- At December 10, 2019 City Council meeting:
 - Ratified the Proclamation of a Local Emergency of the City Manager on December 3, 2019;
 - Waived competitive bidding requirements pursuant to State law and the San Bruno Municipal Code due to the existence of an emergency; and
 - Authorized the City Manager to execute necessary contracts to mitigate the emergency and appropriate funds from the emergency disaster reserve fund.

Project Progress



Dec 3, 2019

Dec 4, 2019

Dec 5, 2019

Dec 6, 2019

Dec 9, 2019

- Coordinated with Cotton, Shires & Associates to visit the site and assess issue
- Hired a company to fly a drone to capture video of slide area
- Closed one westbound lane along San Bruno Avenue

- Contacted contractors that specializes in hillside erosions
- Coordinated with Cotton, Shires & Associates regarding mitigation measures
- Contacted
 City's asneeded storm
 drain
 contractor,
 C2R
 Engineering,
 to discuss the
 storm drain
 pipeline work
- Coordinated
 with Hillside
 Drilling to
 provide the cost
 estimate to
 install the wall
- Received cost
 estimate from
 C2R
 Engineering for
 the storm drain
 construction
 work

 Received cost estimate from Hillside Drilling

Project Progress Continued



Dec 10, 2019 Dec 12, 2019 Dec 19, 2019

Dec 20, 2019 Jan 8, 2020


- Engineering mobilized equipment and began construction of the storm drain
- City Council
 Meeting

pipeline


- Engineering completed the storm drain construction work
- Drafted
 agreements for
 both Hillside
 Drilling and
 Cotton, Shires &
 Associates
- Received
 draft design
 drawings
 from Hillside
 Drilling
- Met with PG&E staff to discuss their 230kV and 24" high pressure gas pipelines along San Bruno Ave
- Hillside Drilling completed the final design drawings after coordination with both geotechnical and structural engineers
- Hillside Drilling ordered the beams to be used on the project

SLOPE STABILIZATION PLAN
























COST ESTIMATE

Preliminary Cost Estimates



Category of Work	Amount
Storm Drain Repair (Completed)	\$103,000
Slope Stabilization (Hillside Drilling)	\$580,000
Project Management (Cotton Shires)	\$ 70,000
Other Work:	
- Paving and Sidewalk	\$135,000
- Additional Measures (Shotcrete)	\$400,000
APPROXIMATE TOTAL	\$1,300,000

PRELIMINARY TIMELINE

Preliminary Timeline



- ▲ Storm Drain Repair
 - Completed
- ▲ Slope Stabilization
 - Ordered steel beams on January 8, 2020
 - Mobilization January 22, 2020
 - Potholing utilities January 23, 2020
 - Estimated completion within March 2020, weather pending

Questions



