

Sewer Lateral Inspection Fact Sheet

This portion must be completed by the Contractor or Video Inspection provider and submitted with the video inspection.

Please mark one of the choices.

- Property Type: Single family Multi Unit Commercial unit

- In your estimation, was any portion of the lateral Orangeburg material: YES NO

- **Make an aerial sketch below.** Sketch must show:
 - 1) Indicate the beginning location point of the video inspection in relation to the house/property. (**Counter must be zeroed out** when video is started from under the property).
 - 2) Include and show the location footage where the pipe goes under/through building foundation, backside of sidewalk, and City sewer main connection.
 - 3) Include location footage and description of any noticed pipe defects. (Example: Orangeburg pipe, broken pipe/cracks, roots, or offsets).
 - 4) The video inspection must capture all of the sewer lateral from under the property to the City sewer main.